

P17.23 Kaleen Lawson

Defect Id	Defect Location	Suburb	Asset Type	Remove existing 75-100mm & replace with 100mm concrete footpath (m2)	Remove existing 75-100mm & replace with 100mm concrete footpath with F72 mesh (m2)	100mm driveway (m2)	Remove & replace Kerb & Gutter (L/m)	Remove & replace 50mm A/C road pavement or driveway (m2)	Remove & replace Layback Kerb & Gutter (L/m)	Special Instruction
61258	Baldwin Drive underpass Kaleen High School	LAWSON	Footpath	9.84						Replace path on west side ramp to bus stop 5024 Min R/16
54818	160 Maribyrnong Avenue	KALEEN	Footpath	2.40						contact PCL prior to work
58945	Opposite 118 Maribyrnong Avenue	KALEEN	Footpath	17.28						
58946	North eastern side of Maribyrnong Ave & causeway	KALEEN	Footpath	3.60						

Defect Id	Defect Location	Suburb	Asset Type	Remove existing 75-100mm & replace with 100mm concrete footpath (m2)	Remove existing 75-100mm & replace with 100mm concrete footpath with F72 mesh (m2)	100mm driveway (m2)	Remove & replace Kerb & Gutter (L/m)	Remove & replace 50mm A/C road pavement or driveway (m2)	Remove & replace Layback Kerb & Gutter (L/m)	Special Instruction
58946	North eastern side of Maribyrnong Ave & causeway	KALEEN	Footpath	7.20						
58947	South eastern Maribyrnong & causeway	KALEEN	Footpath	17.52						
58947	South eastern Maribyrnong & causeway	KALEEN	Footpath	12.24						
59592	24 Lyndon Street	KALEEN	Driveway			26.40				
60131	66 Greenough Circuit	KALEEN	Driveway			8.80				
60943	Baldwin Drive near Loddon Street lane way	KALEEN	Footpath	6.48						
60943	Baldwin Drive near Loddon Street lane way	KALEEN	Footpath	7.20						

Defect Id	Defect Location	Suburb	Asset Type	Remove existing 75-100mm & replace with 100mm concrete footpath (m2)	Remove existing 75-100mm & replace with 100mm concrete footpath with F72 mesh (m2)	100mm driveway (m2)	Remove & replace Kerb & Gutter (L/m)	Remove & replace 50mm A/C road pavement or driveway (m2)	Remove & replace Layback Kerb & Gutter (L/m)	Special Instruction
60943	Baldwin Drive near Loddon Street lane way	KALEEN	Footpath	33.84						
61146	Opposite 47 Tyrrell Circuit	KALEEN	Footpath	54.00						
61287	Baldwin Drive (behind 19 Loddon Street)	KALEEN	Footpath		6.12					High priority, aged and school access required. defect near bus stop 5011
61288	Baldwin Drive (behind 40 Pokana Circuit)	KALEEN	Footpath	3.00						High priority, aged and school access required. Replace 2 sections
61288	Baldwin Drive (behind 40 Pokana Circuit)	KALEEN	Footpath	15.25						High priority, aged and school access required. Replace 2 sections

Defect Id	Defect Location	Suburb	Asset Type	Remove existing 75-100mm & replace with 100mm concrete footpath (m2)	Remove existing 75-100mm & replace with 100mm concrete footpath with F72 mesh (m2)	100mm driveway (m2)	Remove & replace Kerb & Gutter (L/m)	Remove & replace 50mm A/C road pavement or driveway (m2)	Remove & replace Layback Kerb & Gutter (L/m)	Special Instruction
61289	Baldwin Drive (behind 34 Bingham Circuit)	KALEEN	Footpath	16.80						High priority, aged and school access required
61364	50 Diamantina Crescent	KALEEN	Footpath	12.00						
61364	50 Diamantina Crescent	KALEEN	Footpath	6.48						
61365	52 Diamantina Crescent	KALEEN	Footpath	8.88						
61366	Car park entry on Maribyrnong Avenue at Diamantina Circuit	KALEEN	Footpath	3.84						
61367	Intersection of Diamantina Circuit / Maribyrnong Avenue (north end)	KALEEN	Kerb				2.00			
61501	Path opposite 309 Maribyrnong Avenue	KALEEN	Footpath	3.24						

Defect Id	Defect Location	Suburb	Asset Type	Remove existing 75-100mm & replace with 100mm concrete footpath (m2)	Remove existing 75-100mm & replace with 100mm concrete footpath with F72 mesh (m2)	100mm driveway (m2)	Remove & replace Kerb & Gutter (L/m)	Remove & replace 50mm A/C road pavement or driveway (m2)	Remove & replace Layback Kerb & Gutter (L/m)	Special Instruction
61502	Path opposite 303 Maribyrnong Avenue	KALEEN	Footpath	15.24						
61503	Path opposite 291 Maribyrnong Avenue	KALEEN	Footpath	35.40						
61504	Maribyrnong Avenue (behind 10 Bulloo Place)	KALEEN	Footpath	17.16						2 sections west of bridge
61504	Maribyrnong Avenue (behind 10 Bulloo Place)	KALEEN	Footpath	14.28						2 sections west of bridge
61836	Maribyrnong Avenue (adjacent 2 Ashburton Circuit)	KALEEN	Footpath	11.52						
62891	58 Liffey Circuit	KALEEN	Driveway						12.40	Saw cut where marked on driveway to match in to existing concrete

Defect Id	Defect Location	Suburb	Asset Type	Remove existing 75-100mm & replace with 100mm concrete footpath (m2)	Remove existing 75-100mm & replace with 100mm concrete footpath with F72 mesh (m2)	100mm driveway (m2)	Remove & replace Kerb & Gutter (L/m)	Remove & replace 50mm A/C road pavement or driveway (m2)	Remove & replace Layback Kerb & Gutter (L/m)	Special Instruction
62891	58 Liffey Circuit	KALEEN	Driveway					3.72		Saw cut where marked on driveway to match in to existing concrete
62891	58 Liffey Circuit	KALEEN	Driveway			17.05				Saw cut where marked on driveway to match in to existing concrete
68788	Path adjacent 47 Woronora Street	KALEEN	Footpath	12.48						MIN 17/0466 raise base levels to realign path with inspection lids. Reset rings if necessary
68789	Path adjacent 47 Woronora Street	KALEEN	Footpath	15.60						MIN 17/0466 raise base levels to realign path with

Defect Id	Defect Location	Suburb	Asset Type	Remove existing 75-100mm & replace with 100mm concrete footpath (m2)	Remove existing 75-100mm & replace with 100mm concrete footpath with F72 mesh (m2)	100mm driveway (m2)	Remove & replace Kerb & Gutter (L/m)	Remove & replace 50mm A/C road pavement or driveway (m2)	Remove & replace Layback Kerb & Gutter (L/m)	Special Instruction
										inspection lids. Reset rings if necessary
68790	Path adjacent 47 Woronora Street	KALEEN	Footpath	17.28						MIN 17/0466 raise base levels to realign path with inspection lids. Reset rings if necessary
68797	Path adjacent 10 Glenelg Street	KALEEN	Footpath	5.28						MIN 17/0466. Match level of path to inspection lid